

Appendix F-2  
City of Cañon City DESC Inspection Report

This **DESC Inspection Report** must first be completed by the Permittee to insure that all elements of the DESC Permit have been met prior to the on-site inspection by the City of Cañon City Engineering Department GESC/DESC Inspector. During the on-site inspection, the Inspector will verify that all elements of the DESC Permit have been satisfactorily met. Both the Permittee and the DESC Inspector will initial in the designated area for each item below.

**A. DOCUMENTATION**

**I. DESC Permit (the signed and approved application)**

a) Address and building permit number verified: Permittee \_\_\_\_\_ DESC Inspector \_\_\_\_\_

b) Signature and Activation Date verified: Permittee \_\_\_\_\_ DESC Inspector \_\_\_\_\_

**II. DESC Plan**

c) All landscaping and permanent structural drainage and erosion controls are illustrated:

Permittee \_\_\_\_\_ DESC Inspector \_\_\_\_\_

**III. DESC Drainage Certificate in Compliance with Ordinance**

d) A minimum six inches + 2% slope from the foundation:

Permittee \_\_\_\_\_ DESC Inspector \_\_\_\_\_

e) A minimum 2% slope and a maximum 33% slope established in all other areas:

Permittee \_\_\_\_\_ DESC Inspector \_\_\_\_\_

f) Impervious surfaces slope away from the foundation (driveway, hard landscaping):

Permittee \_\_\_\_\_ DESC Inspector \_\_\_\_\_

g) Certification statement indicating all drainage patterns are in conformance with ordinance:

Permittee \_\_\_\_\_ DESC Inspector \_\_\_\_\_

**B. ON-SITE INSPECTION**

**IV. Drainage Patterns on-site Consistent with DESC Plan and Drainage Certificate**

h) Verify existing site conditions consistent with planned design:

Permittee \_\_\_\_\_ DESC Inspector \_\_\_\_\_

i) Verify adequate drainage away from foundation and off lot:

Permittee \_\_\_\_\_ DESC Inspector \_\_\_\_\_

j) Downspout extensions attached and extend beyond backfill zone:

Permittee \_\_\_\_\_ DESC Inspector \_\_\_\_\_

**V. Best Management Practices Adequate**

k) Confirm that BMP's utilized are appropriately sited and sized to manage expected runoff:

Permittee \_\_\_\_\_ DESC Inspector \_\_\_\_\_